



STAGES OF CONSTRUCTION	DURATION
1. INSTALL SILT FENCE AND TRACKING PAD	1 DAY
2. STRIP TOPSOIL FROM TEMP. SEDIMENT BASIN/POND	2-3 DAYS
3. CONSTRUCT SEDIMENT BASIN/POND	2-3 DAYS
4. STRIP TOPSOIL FROM PROJECT SITE	2-3 DAYS
5. EXCAVATED WSF	3-4 WEEKS
6. CONCRETE CONSTRUCTION	2 WEEKS
7. GRADE FUTURE BARN SITE	1-2 WEEKS
8. APPLY FINAL STABILIZATION TO ENTIRE SITE	1 WEEK
9. REMOVE TEMP SEDIMENT BASIN	2-3 DAYS

DRAWN BY MLA
 CHECKED BY ERO
 APPROVED BY ERO

SCALES
 HORIZONTAL 1"=50'
 VERTICAL NA

PROJECT NO. 736.002
 DATE 4/26/2016

REVISIONS	BENCH MARK
<u>5/25/2016</u>	

NGS STATION 3X17 - 34 FT WEST OF THE CENTERLINE OF COUNTY HIGHWAY K 0.30 MILES SOUTH OF COUNTY HIGHWAY T
 ELEVATION = 842.66
 4-200' SOUTH FROM THE SOUTHWEST CORNER OF THE FREESTALL BARN - CHISELED "X" ON THE SW CORNER OF THE CONCRETE SLAB
 ELEVATION = 1003.24

DATUM NAVD'88
 ASSUMED
 CITY
 PROJECT

DRAINAGE/EROSION CONTROL PLAN
 VIR CLAR ARTESIAN FARM, LLC
 GOEBEL HEIFER FACILITY
 TOWN OF EMPIRE, FOND DU LAC COUNTY, WISCONSIN

J.E. ARTHUR AND ASSOCIATES, INC.
 ENGINEERS SURVEYORS
 FOND DU LAC, WISCONSIN 54935
 PHONE (920) 922-5703